

Mechanical & Electrical Time Line			16/07/2018 16:54					Drawing Pending		Work In Progress								
Month	CO Number / Project	Type of System	Qty	Department	Responsible Design Person	Drawing Status	Remarks	GA Drawing Preparation					Manufacturing Drawing Release					REMARKS
								PROJECT Plan		DESIGN PLAN		ACTUAL	Project Plan		DESIGN PLAN		Actual	
								Start Date	End Date	Start Date	End Date	End Date	Start Date	End Date	Start Date	End Date	End Date	
Apr-18	Mita	Jib Crane	1	Mechanical	Bahubali Goture	Drawing Released												
				Electrical	Ashvini Nalawade	Drawing Released												
Apr-18	Inoxpa	Jib Crane	1	Mechanical	Bahubali Goture	Drawing Released												
				Electrical	Ashvini Nalawade	Drawing Released												
Apr-18	Jib Boom	Jib Crane	2	Mechanical	Bahubali Goture	Drawing Released												
Apr-18	ITJ001_1819	Jib Crane	1	Mechanical	Bahubali Goture	Drawing Released						12-May-18	14-May-18	06/06/2018	07/06/2018		LEARNING STAGE	
				Electrical	Ashvini Nalawade	Drawing Released						12-May-18	14-May-18	21/04/2018	21/04/2018			
Apr-18	JHK076_1718	SG US Crane	1	Mechanical	Dilip Lohar	Drawing Released									31/03/2018	03/04/2018		
				Electrical	Ashvini Nalawade	Drawing Released									06/04/2018	06/04/2018		
Apr-18	A60K068/A60N011_1718	SG US Crane	1	Mechanical	Dilip Lohar	Drawing Released									05/04/2018	07/04/2018		
				Electrical	Ashvini Nalawade	Drawing Released									06/04/2018	06/04/2018		
Apr-18	A36K071_1718	SG US Crane	1	Mechanical	Dilip Lohar	Drawing Released										28/03/2018		
				Electrical	Ashvini Nalawade	Drawing Released									27/03/2018	27/03/2018		
Apr-18	A53K049_1718	SG US Crane	10	Mechanical	Pradnya B	Drawing Released										17/04/2018		
				Electrical	Ashvini Nalawade	Drawing Released									17/03/2018	17/03/2018		
Apr-18	A54K050_1718	SG US Crane	10	Mechanical	Pradnya B	Drawing Released						12/02/2018	27/02/2018		17/03/2018	17/04/2018		
				Electrical	Ashvini Nalawade	Drawing Released						12/02/2018	27/02/2018	17/03/2018	17/03/2018			
Apr-18	A61K069_1718	SG US Crane	1	Mechanical	Pradnya B	Drawing Released						14/04/2018	17/04/2018	14/04/2018	17/04/2018			
				Electrical	Ashvini Nalawade	Drawing Released						14/04/2018	17/04/2018	27/03/2018	27/03/2018			
Apr-18	A61K070_1718	SG US Crane	1	Mechanical	Pradnya B	Drawing Released						14/04/2018	17/04/2018	14/04/2018	17/04/2018			
				Electrical	Ashvini Nalawade	Drawing Released						14/04/2018	17/04/2018	27/03/2018	27/03/2018			
Apr-18	MVK072_1718	SG US Crane	1	Mechanical	Dilip Lohar	Drawing Released			18/06/2018			02/05/2018	20/06/2018		20/06/2018	19/06/2018		
				Electrical	Ashvini Nalawade	Drawing Released						15/05/2018	15/05/2018	09/06/2018	09/06/2018	09/06/2018		
Apr-18	MVK073_1718	SG US Crane	1	Mechanical	Dilip Lohar	Drawing Released			18/06/2018			02/05/2018	20/06/2018		20/06/2018	19/06/2018		
				Electrical	Ashvini Nalawade	Drawing Released						15/05/2018	15/05/2018	09/06/2018	09/06/2018	09/06/2018		
Apr-18	T2K074_1718	SG US Crane	3	Mechanical	Dilip Lohar	Waiting for DAP	customer hold as site not ready		18/06/2018		20/05/2018							
				Electrical	Amol Jagtap	Waiting for DAP		21/05/2018	25/06/2018	21/05/2018	21/05/2018							
Apr-18	T2K075_1718	SG US Crane	3	Mechanical	Dilip Lohar	Waiting for DAP	customer hold as site not ready		25/06/2018		20/05/2018							
				Electrical	Amol Jagtap	Waiting for DAP		21/05/2018	25/06/2018	21/05/2018	21/05/2018							
Apr-18	JFK001_1819	SG US Crane	2	Mechanical	Dilip Lohar	Drawing Released	Hold by customer				23/05/2018				22/05/2018	23/05/2018		
				Electrical	Ashvini Nalawade	Drawing Released					23/05/2018				25/05/2018	25/05/2018		
Apr-18	A42K006_1819	SG US Crane	1	Mechanical	Dilip Lohar	Drawing Released										21/04/2018		
				Electrical	Ashvini Nalawade	Drawing Released									21/04/2018	21/04/2018		
Apr-18	NML052_1718	Rail System	1	Mechanical	Vinod S	Drawing Released										21/02/2018		
				Electrical	Ashvini Nalawade	Drawing Released									26/02/2018	26/02/2018		
Apr-18	DNL058_1718	Rail System	1	Mechanical	Vinod S	Drawing Released									20/04/2018	20/04/2018		
				Electrical	Ashvini Nalawade	Drawing Released									21/04/2018	21/04/2018		
Apr-18	DNL059_1718	Rail System	1	Mechanical	Vinod S	Drawing Released									20/04/2018	20/04/2018		
				Electrical	Ashvini Nalawade	Drawing Released									17/03/2018	17/03/2018		
Apr-18	JFL029_1718	Rail System	1	Mechanical	Vinod S	Drawing Released												
				Electrical	Ashvini Nalawade	Drawing Released									06/11/2017	06/11/2017		
Apr-18	JFL060_1718	Rail System	1	Mechanical	Kavita H	Waiting for DAP	DAP given 22 June					13/05/2018	14/05/2018					
				Electrical	Ashvini Nalawade	Waiting for DAP						13/05/2018	14/05/2018					
Apr-18	A50L049_1718	Rail System	1	Mechanical	Vinod S	Drawing Released									14/05/2018	19/05/2018		
				Electrical	Ashvini Nalawade	Drawing Released									11/01/2018	11/01/2018		
Apr-18	M22H077/M22L057_1718	Rail System	1	Mechanical	Vinod S	Drawing Released												
				Electrical	Ashvini Nalawade	Drawing Released									17/03/2018	17/03/2018		
Apr-18	S46L061_1718	Rail System	1	Mechanical	Vinod S	Drawing Released										18/04/2018		
Apr-18	JWL002_1819	Rail System	4	Mechanical	Vinod S	Drawing Released										16/04/2018		
Apr-18	NML001_1819	Rail System	1	Mechanical	Vinod S	Drawing Released										30/04/2018		
Apr-18	NFK065_1718	SG EOT Crane	1	Mechanical	Dilip Lohar	Drawing Released										03/04/2018		
				Electrical	Amol Jagtap	Drawing Released									04/04/2018	04/04/2018		
Apr-18	DNK067_1718	SG EOT Crane	1	Mechanical	Dilip Lohar	Drawing Released						16/04/2018	21/04/2018		21/04/2018			
				Electrical	Ashvini Nalawade	Waiting for DAP	Customer hold					16/04/2018	21/04/2018					
Apr-18	M31K061_1718	SG EOT Crane	1	Mechanical	Dilip Lohar	Drawing Released										20/04/2018		
				Electrical	Ashvini Nalawade	Drawing Released									14/04/2018	14/04/2018		
Apr-18	M31K062_1718	SG EOT Crane	1	Mechanical	Dilip Lohar	Drawing Released						23/02/2018	27/02/2018		20/04/2018			
				Electrical	Ashvini Nalawade	Drawing Released						23/02/2018	27/02/2018	14/04/2018	14/04/2018			
Apr-18	P13K063_1718	SG EOT Crane	1	Mechanical	Dilip Lohar	Drawing Released										21/04/2018		
				Electrical	Ashvini Nalawade	Drawing Released									04/04/2018	04/04/2018		
Apr-18	OJK047_1718	SG EOT Crane	1	Mechanical														
				Electrical														
Apr-18	TQK066_1718	SG EOT Crane	1	Mechanical	Prabhakar Redekar	Drawing Released						22/04/2018	28/04/2018		29/04/2018			
				Electrical	Ashvini Nalawade	Drawing Released						22/04/2018	28/04/2018	25/05/2018	25/05/2018			
Apr-18	TQK064_1718	SG EOT Crane	1	Mechanical	Prabhakar Redekar	Drawing Released						22/04/2018	27/04/2018	25/04/2018	27/04/2018			
				Electrical	Ashvini Nalawade	Drawing Released						22/04/2018	27/04/2018	04/05/2018	04/05/2018			
Apr-18	JVK080_1718	SG EOT Crane																

Apr-18	JVK004_1718	Crane	1	Electrical	Ashvini Nalawade	Drawing Released							08/05/2018	09/05/2018	11/05/2018	11/05/2018		
Apr-18	JGK005_1819	SG EOT Crane	1	Mechanical	Dilip Lohar	Drawing Released									13/05/2018	15/05/2018		
				Electrical	Ashvini Nalawade	Drawing Released							15/05/2018	15/05/2018				
Apr-18	JVK008_1819	SG EOT Crane	5	Mechanical	Dilip Lohar	Waiting for DAP	site not ready, so DAP on hold	17/05/2018	17/05/2018	17/05/2018	17/05/2018							Project dely
				Electrical	Ashvini Nalawade	Waiting for DAP		19/05/2017	19/05/2017	19/05/2017	19/05/2017							
Apr-18	JVK009_1819	SG EOT Crane	2	Mechanical	Dilip Lohar	Waiting for DAP	site not ready, so DAP on hold	17/05/2018	17/05/2018	17/05/2018	17/05/2018							
				Electrical	Ashvini Nalawade	Waiting for DAP		21/05/2017	21/05/2017	21/05/2017	21/05/2017							
May-18	CYK012_1819	SG EOT Crane	1	Mechanical	Raghavendra Kulkarni	Drawing Released		02/06/2018	07/06/2018	18/06/2018						19/06/2018	19/06/2018	
				Electrical	Ashvini Nalawade	Drawing Released		02/06/2018	07/06/2018	18/06/2018	05/06/2018	05/06/2018			19/06/2018	20/06/2018	19/06/2018	
May-18	CYK013_1819	SG EOT Crane	1	Mechanical	Raghavendra Kulkarni	Drawing Released		02/06/2018	07/06/2018	18/06/2018						19/06/2018	15/06/2018	
				Electrical	Ashvini Nalawade	Drawing Released		02/06/2018	07/06/2018	18/06/2018	05/06/2018	05/06/2018			19/06/2018	20/06/2018	19/06/2018	
May-18	CYK014_1819	SG EOT Crane	1	Mechanical	Raghavendra Kulkarni	Drawing Released		02/06/2018	07/06/2018	18/06/2018						19/06/2018	15/06/2018	
				Electrical	Ashvini Nalawade	Drawing Released		02/06/2018	07/06/2018	18/06/2018	05/06/2018	05/06/2018			19/06/2018	20/06/2018	19/06/2018	
May-18	CYK015_1819	SG EOT Crane	1	Mechanical	Raghavendra Kulkarni	Drawing Released		02/06/2018	07/06/2018	18/06/2018						19/06/2018	19/06/2018	
				Electrical	Ashvini Nalawade	Drawing Released		02/06/2018	07/06/2018	18/06/2018	05/06/2018	05/06/2018			19/06/2018	20/06/2018	19/06/2018	
May-18	CYK016_1819	SG EOT Crane	1	Mechanical	Raghavendra Kulkarni	Drawing Released		02/06/2018	07/06/2018	18/06/2018						19/06/2018	15/06/2018	
				Electrical	Ashvini Nalawade	Drawing Released		02/06/2018	07/06/2018	18/06/2018	05/06/2018	05/06/2018			19/06/2018	20/06/2018	19/06/2018	
Apr-18	H4K045_1718	DG EOT Crane	1	Mechanical	Dilip Lohar	Drawing Released										11/01/2018	11/01/2018	
				Electrical	Ashvini Nalawade	Drawing Released											26/04/2018	
Apr-18	S60K050_1617	DG EOT Crane	1	Mechanical	Dilip Lohar	Drawing Released										02/03/2018	02/03/2018	
				Electrical	Ashvini Nalawade	Drawing Released									02/03/2018	02/03/2018	02/03/2018	
Apr-18	M31K060_1718	DG EOT Crane	1	Mechanical	Dilip Lohar	Drawing Released						23/02/2018	27/02/2018					
				Electrical	Ashvini Nalawade	Drawing Released								14/04/2018	14/04/2018	14/04/2018		
Apr-18	T31K046_1718	DG EOT Crane	1	Mechanical	Dilip Lohar	Drawing Released						11/05/2018	12/05/2018					
				Electrical	Ashvini Nalawade	Drawing Released								09/01/2018	09/01/2018	09/01/2018		
Apr-18	JVK078_1718	DG EOT Crane	1	Mechanical	Dilip Lohar	Drawing Released	Dwg. Rel. 25 June - 3 July					16/06/2018	20/06/2018	23/06/2018	30/06/2018	30/06/2018		
				Electrical	Ashvini Nalawade	Drawing Released						15/05/2018	16/05/2018	08/06/2018	08/06/2018	08/06/2018		
Apr-18	JVK079_1718	DG EOT Crane	1	Mechanical	Dilip Lohar	Drawing Released						15/06/2018	20/06/2018	23/06/2018	30/06/2018	30/06/2018		
				Electrical	Ashvini Nalawade	Drawing Pending						20/05/2018	22/05/2018					
Apr-18	TEK094_1718	DG EOT Crane	3	Mechanical	Raghavendra Kulkarni	Work In Progress	Design Update the dates today					25/06/2018	30/06/2018	29/06/2018	10/06/2018			
				Electrical	Amol Jagtap	Drawing Released						25/05/2018	26/05/2018	25/05/2018	25/05/2018	25/05/2018		
Apr-18	TEK095_1718	DG EOT Crane	2	Mechanical	Raghavendra Kulkarni	Work In Progress	Design Update the dates today					02/06/2018	07/06/2018	29/06/2018	10/06/2018			
				Electrical	Amol Jagtap	Drawing Released						25/05/2018	26/05/2018	25/05/2018	25/05/2018	25/05/2018		
Apr-18	TEK089_1718	DG EOT Crane	1	Mechanical	Raghavendra Kulkarni	Work In Progress	Design Update the dates today					02/06/2018	07/06/2018	29/06/2018	10/06/2018			
				Electrical	Amol Jagtap	Drawing Released						17/05/2018	18/05/2018	25/05/2018	25/05/2018	25/05/2018		
Apr-18	TEK090_1718	DG EOT Crane	2	Mechanical	Raghavendra Kulkarni	Work In Progress	Design Update the dates today					13/06/2018	16/06/2018	25/05/2018	26/05/2018			
				Electrical	Amol Jagtap	Drawing Released						17/05/2018	18/05/2018	25/05/2018	25/05/2018	25/05/2018		
Apr-18	TEK096_1718	DG EOT Crane	1	Mechanical	Raghavendra Kulkarni	Work In Progress	Design Update the dates today					08/05/2018	12/05/2018	29/06/2018	10/06/2018			
				Electrical	Amol Jagtap	Drawing Released						25/05/2018	26/05/2018	25/05/2018	25/05/2018	25/05/2018		
Apr-18	TEK085_1718	DG EOT Crane	2	Mechanical	Raghavendra Kulkarni	Work In Progress	Design Update the dates today					02/05/2018	05/05/2018	05/05/2018	09/05/2018			
				Electrical	Amol Jagtap	Drawing Released						08/05/2018	08/05/2018	25/05/2018	25/05/2018	25/05/2018		
Apr-18	TEK086_1718	DG EOT Crane	2	Mechanical	Raghavendra Kulkarni	Work In Progress	Design Update the dates today					02/05/2018	05/05/2018	05/05/2018	11/05/2018			
				Electrical	Amol Jagtap	Drawing Released						08/05/2018	08/05/2018	25/05/2018	25/05/2018	25/05/2018		
Apr-18	TEK091_1718	DG EOT Crane	1	Mechanical	Raghavendra Kulkarni	Work In Progress	Design Update the dates today					17/06/2018	22/06/2018	29/06/2018	10/06/2018			
				Electrical	Amol Jagtap	Drawing Released						21/05/2018	22/05/2018	08/06/2018	08/06/2018	08/06/2018		
Apr-18	TEK097_1718	DG EOT Crane	1	Mechanical	Raghavendra Kulkarni	Work In Progress	Design Update the dates today					02/05/2018	05/05/2018	29/06/2018	10/06/2018			
				Electrical	Amol Jagtap	Drawing Released						15/05/2018	15/05/2018	25/05/2018	25/05/2018			
Apr-18	TEK098_1718	DG EOT Crane	1	Mechanical	Raghavendra Kulkarni	Work In Progress	Design Update the dates today					02/05/2018	05/05/2018	29/06/2018	10/06/2018			
				Electrical	Amol Jagtap	Drawing Released						15/05/2018	15/05/2018	25/05/2018	25/05/2018			
Apr-18	NTK002_1718	DG EOT Crane	1	Mechanical	Dilip Lohar	Drawing Released						10/05/2018	12/05/2018		11/05/2018	02/06/2018		
				Electrical	Ashvini Nalawade	Drawing Released						10/05/2018	12/05/2018	18/05/2018	18/05/2018	18/05/2018		
Apr-18	NTK003_1718	DG EOT Crane	1	Mechanical	Dilip Lohar	Drawing Released						10/05/2018	16/05/2018		11/05/2018	02/06/2018		
				Electrical	Ashvini Nalawade	Drawing Released						10/05/2018	12/05/2018	18/05/2018	18/05/2018	18/05/2018		
Apr-18	NTK004_1718	DG EOT Crane	1	Mechanical	Dilip Lohar	Drawing Released						10/05/2018	20/05/2018		11/05/2018	02/06/2018		
				Electrical	Ashvini Nalawade	Drawing Released						10/05/2018	12/05/2018	18/05/2018	18/05/2018	18/05/2018		
Apr-18	S84K010_1819	DG EOT Crane	1	Mechanical	Dilip Lohar	Waiting for DAP	Project to confirm	21/05/2018	21/05/2018	21/05/2018	21/05/2018	21/05/2018	27/06/2018	03/07/2018				
				Electrical	Ashvini Nalawade	Waiting for DAP		21/05/2018	21/05/2018	21/05/2018	21/05/2018	21/05/2018						
Apr-18	VRK011_1819	DG EOT Crane	2	Mechanical	Dilip Lohar	Drawing Released	DAP send 23 June, Recd. 25 June, Rel	18/05/2016	18/05/2016	18/05/2016								

Apr-18	WPH006_1819	Hoists	2	Electrical	Ashvini Nalawade	Drawing Released												
Apr-18	T6H079_1718	Hoists	1	Electrical	Ashvini Nalawade	Drawing Released												
Apr-18	T6H080_1718	Hoists	1	Electrical	Ashvini Nalawade	Drawing Released												
Apr-18	A55O086_1718	Hoists	1	Mechanical	Pradnya B	Drawing Released												
				Electrical	Ashvini Nalawade	Drawing Released												
Apr-18	JTH084_1718	Hoists	2	Electrical	Ashvini Nalawade	Drawing Released										27/02/2018	27/02/2018	27/02/2018
Apr-18	ABH088_1718	Hoists	1	Electrical	Ashvini Nalawade	Drawing Released												
Apr-18	T17H086_1718	Hoists	1	Electrical	Ashvini Nalawade	Drawing Released												
Apr-18	OGH083_1718	Hoists	1	Electrical	Ashvini Nalawade	Drawing Released												
Apr-18	JJH085_1718	Hoists	1	Electrical	Ashvini Nalawade	Drawing Released												
Apr-18	S72H087_1718	Hoists	2	Electrical	Ashvini Nalawade	Drawing Released												
Apr-18	M33H066_1718	Hoists	1	Electrical	Ashvini Nalawade	Drawing Released												
Apr-18	A53H054_1718	Hoists	6	Mechanical	Pradnya B	Drawing Released												
				Electrical	Ashvini Nalawade	Drawing Released												
Apr-18	A53H055_1718	Hoists	1	Mechanical	Pradnya B	Drawing Released												
				Electrical	Ashvini Nalawade	Drawing Released												
Apr-18	A53H056_1718	Hoists	1	Mechanical	Pradnya B	Drawing Released												
				Electrical	Ashvini Nalawade	Drawing Released												
Apr-18	A54H057_1718	Hoists	6	Mechanical	Pradnya B	Drawing Released												
				Electrical	Ashvini Nalawade	Drawing Released												
Apr-18	A54H058_1718	Hoists	1	Mechanical	Pradnya B	Drawing Released												
				Electrical	Ashvini Nalawade	Drawing Released												
Apr-18	A54H059_1718	Hoists	1	Mechanical	Pradnya B	Drawing Released												
				Electrical	Ashvini Nalawade	Drawing Released												
Apr-18	JVH089_1718	Hoists	1	Electrical	Ashvini Nalawade	Drawing Released												
Apr-18	ABH004_1819	Hoists	1	Electrical	Ashvini Nalawade	Drawing Released												
Apr-18	ABH005_1819	Hoists	1	Electrical	Ashvini Nalawade	Drawing Released												
Apr-18	M19H002_1819	Hoists	1	Electrical	Ashvini Nalawade	Drawing Released												
Apr-18	MDH001_1819	Hoists	1	Electrical	Ashvini Nalawade	Drawing Released												
Apr-18	MFH003_1819	Hoists	1	Electrical	Ashvini Nalawade	Drawing Released												
Apr-18	S51H091_1718	Hoists	1	Electrical	Ashvini Nalawade	Drawing Released												
Apr-18	M33H090_1718	Hoists	1	Electrical	Ashvini Nalawade	Drawing Released												
Apr-18	RFH007_1819	Hoists	1	Electrical	Ashvini Nalawade	Drawing Released												
Apr-18	A42H008_1819	Hoists	1	Electrical	Ashvini Nalawade	Drawing Released												
Apr-18	S46H009_1819	Hoists	1	Electrical	Ashvini Nalawade	Drawing Released												
Apr-18	FUH010_1819	Hoists	1	Electrical	Ashvini Nalawade	Drawing Released												
Apr-18	H4O084_1718	Other Systems	1	Electrical		Drawing Released												
Apr-18	R5O098_1718	Other Systems	6	Electrical	Amol Jagtap	Drawing Released												
Apr-18	NDO099_1718	Other Systems	4	Mechanical	Bahubali Goture	Drawing Released												
Apr-18	JFO077_1718	Other Systems	23	Electrical	Amol Jagtap	Drawing Released												
Feb-18	FKO091_1718	Other Systems	1	Mechanical	Bahubali Goture	Waiting for DAP	Tackle strengthening & again CAE report, Joint meeting with Project, Design & if reqd. customer 23-June											
				Electrical	Amol Jagtap	Drawing Released	Control vge. Confirmation							01/06/2018	10/06/2018			
Feb-18	FKO096_1718	Other Systems	1	Mechanical	Kavita H	Waiting for DAP	component weight fm Project 23 June,											
				Electrical	Amol Jagtap	Drawing Released	Elect. Released							18/05/2018	25/05/2018			09/06/2018
Apr-18	YAO004_1819	Other Systems	1	Mechanical	Vinod S	Drawing Released												07/05/2018
May-18	NOO001_1819	Other Systems	1	Mechanical	Bahubali Goture	Drawing Released												
				Electrical	Amol Jagtap	Drawing Released								18/05/2018	18/05/2018			
May-18	NOO002_1819	Other Systems	1	Mechanical	Dilip Lohar	Drawing Released												
				Electrical	Amol Jagtap	Drawing Released								18/05/2018	18/05/2018			
May-18	KSO010_1819	Other Systems	1	Mechanical	Kavita H	Drawing Released								14/05/2018	19/05/2018	17/05/2018	21/05/2018	
				Electrical	Ashvini Nalawade	Drawing Released								14/05/2018	19/05/2018	21/05/2018	21/05/2018	
May-18	DNH011_1819	Hoists	3	Electrical	Amol Jagtap	Drawing Released												
				Mechanical	Bahubali Goture	Drawing Released												
May-18	T5O015_1819	Other Systems	1	Electrical	Ashvini Nalawade	Drawing Released												
May-18	S26K017_1819	DG EOT Crane	1	Mechanical	Raghavendra Kulkarni	Work In Progress	Hook to Hook distance for 30 T & 20 T				20/06/2018	28/06/2018						
				Electrical	Ashvini Nalawade	Work In Progress					20/06/2018	28/06/2018	11/06/2018					
May-18	S26K018_1819	DG EOT Crane	1	Mechanical	Raghavendra Kulkarni	Work In Progress	Motor calculation for all projects to be validated by OPD+ design				20/06/2018	28/06/2018						
				Electrical	Ashvini Nalawade	Waiting for DAP					20/06/2018	28/06/2018	03/07/2018					
May-18	S26K019_1819	DG EOT Crane	1	Mechanical	Raghavendra Kulkarni	Work In Progress					20/06/2018	28/06/2018						
				Electrical	Ashvini Nalawade	Waiting for DAP					20/06/2018	28/06/2018	03/07/2018					
May-18	S26K020_1819	DG EOT Crane	1	Mechanical	Raghavendra Kulkarni	Work In Progress					20/06/2018	28/06/2018						
				Electrical	Ashvini Nalawade	Waiting for DAP					20/06/2018	28/06/2018	03/07/2018					
May-18	S26K021_1819	DG EOT Crane	1	Mechanical	Raghavendra Kulkarni	Work In Progress					20/06/2018	28/06/2018						
				Electrical	Ashvini Nalawade	Waiting for DAP					20/06/2018	28/06/2018	03/07/2018					
May-18	S26K022_1819	DG EOT Crane	1	Mechanical	Raghavendra Kulkarni	Work In Progress					20/06/2018	28/06/2018						
				Electrical	Ashvini Nalawade	Waiting for DAP					20/06/2018	28/06/2018	03/07/2018					
May-18	S26K023_1819	SG Goliath Crane	1	Mechanical	Raghavendra Kulkarni	Work In Progress					20/06/2018	28/06/2018						
				Electrical	Ashvini Nalawade	Waiting for DAP					20/06/2018	28/06/2018	05/07/2018					
May-18	S26K024_1819	SG Goliath Crane	1	Mechanical	Raghavendra Kulkarni	Work In Progress					20/06/2018	28/06/2018						
				Electrical	Ashvini Nalawade	Waiting for DAP					20/06/2018	28/06/2018	05/07/2018					
May-18	NUL007_1819	Rail System	1	Mechanical	Kavita H	Waiting for DAP	GA Dwg. DAP 27 June, Elect. 3 July, Long Lead to be	21/06/2018	04/06/2018	09/06/2018	11/06/2018							
				Electrical	Amol Jagtap	Waiting for DAP	3rd july				21/06/2018						NA	NA
May-18	NUL008_1819	Rail System	1	Mechanical	Kavita H	Waiting for DAP					21/06/2018	04/06/2018	09/06/2018	11/06/2018				
				Electrical	Amol Jagtap	Waiting for DAP					21/06/2018						NA	NA
May-18	NUL009_1819	Rail System	1	Mechanical	Kavita H	Waiting for DAP					21/06/2018	04/06/2018	09/06/2018	11/06/2018				



May-18	NUL007_1819	Rail System	1	Electrical	Amol Jagtap	Waiting for DAP			21/06/2018			14/06/2018				NA	NA	
May-18	NUL010_1819	Rail System	1	Mechanical	Kavita H	Waiting for DAP			21/06/2018	04/06/2018	09/06/2018	11/06/2018				NA	NA	
				Electrical	Amol Jagtap	Waiting for DAP			21/06/2018			14/06/2018				NA	NA	
May-18	NUL011_1819	Rail System	1	Mechanical	Kavita H	Waiting for DAP			21/06/2018	04/06/2018	09/06/2018	11/06/2018						
				Electrical	Amol Jagtap	Drawing Released			21/06/2018			14/06/2018				11/07/2018	11/07/2018	
May-18	NUL012_1819	Rail System	1	Mechanical	Kavita H	Waiting for DAP			21/06/2018	04/06/2018	09/06/2018	11/06/2018						
				Electrical	Amol Jagtap	Waiting for DAP			21/06/2018			14/06/2018				NA	NA	
May-18	NUL013_1819	Rail System	1	Mechanical	Kavita H	Waiting for DAP			21/06/2018	04/06/2018	09/06/2018	11/06/2018						
				Electrical	Amol Jagtap	Waiting for DAP			21/06/2018			14/06/2018				NA	NA	
May-18	NUL014_1819	Rail System	1	Mechanical	Kavita H	Waiting for DAP			21/06/2018	04/06/2018	09/06/2018	11/06/2018						
				Electrical	Amol Jagtap	Waiting for DAP			21/06/2018			14/06/2018				NA	NA	
May-18	NUL015_1819	Rail System	1	Mechanical	Kavita H	Waiting for DAP			21/06/2018	04/06/2018	09/06/2018	11/06/2018						
				Electrical	Amol Jagtap	Waiting for DAP			21/06/2018			14/06/2018				NA	NA	
May-18	NUL016_1819	Rail System	1	Mechanical	Kavita H	Waiting for DAP			21/06/2018	04/06/2018	09/06/2018	11/06/2018						
				Electrical	Amol Jagtap	Drawing Released			21/06/2018			14/06/2018				11/07/2018	11/07/2018	
May-18	NUL017_1819	Rail System	1	Mechanical	Kavita H	Waiting for DAP			21/06/2018	04/06/2018	09/06/2018	11/06/2018						
				Electrical	Amol Jagtap	Drawing Released			21/06/2018			14/06/2018				11/07/2018	11/07/2018	
May-18	NUL018_1819	Monorail System	1	Mechanical	Kavita H	Waiting for DAP			21/06/2018	04/06/2018	09/06/2018	14/06/2018						
				Electrical	Amol Jagtap	Drawing Released			21/06/2018			14/06/2018				11/07/2018	11/07/2018	
May-18	NUL019_1819	Monorail System	1	Mechanical	Kavita H	Waiting for DAP			21/06/2018	04/06/2018	09/06/2018	14/06/2018						
				Electrical	Amol Jagtap	Drawing Released			21/06/2018			14/06/2018				11/07/2018	11/07/2018	
May-18	NUL020_1819	Monorail System	1	Mechanical	Kavita H	Waiting for DAP			21/06/2018	04/06/2018	09/06/2018	14/06/2018						
				Electrical	Amol Jagtap	Drawing Released			21/06/2018			14/06/2018				11/07/2018	11/07/2018	
May-18	NUL021_1819	Monorail System	1	Mechanical	Kavita H	Waiting for DAP			21/06/2018	04/06/2018	09/06/2018	14/06/2018						
				Electrical	Amol Jagtap	Drawing Released			21/06/2018			14/06/2018				11/07/2018	11/07/2018	
May-18	NUL022_1819	Monorail System	1	Mechanical	Kavita H	Waiting for DAP			21/06/2018	04/06/2018	09/06/2018	14/06/2018						
				Electrical	Amol Jagtap	Drawing Released			21/06/2018			14/06/2018				11/07/2018	11/07/2018	
May-18	NUL023_1819	Monorail System	1	Mechanical	Kavita H	Waiting for DAP			21/06/2018	04/06/2018	09/06/2018	14/06/2018						
				Electrical	Amol Jagtap	Drawing Released			21/06/2018			14/06/2018				11/07/2018	11/07/2018	
May-18	NUL024_1819	Monorail System	1	Mechanical	Kavita H	Waiting for DAP			21/06/2018	04/06/2018	09/06/2018	14/06/2018						
				Electrical	Amol Jagtap	Drawing Released			21/06/2018			14/06/2018				11/07/2018	11/07/2018	
May-18	NUL025_1819	Monorail System	1	Mechanical	Kavita H	Waiting for DAP			21/06/2018	04/06/2018	09/06/2018	14/06/2018						
				Electrical	Amol Jagtap	Drawing Released			21/06/2018			14/06/2018				11/07/2018	11/07/2018	
May-18	NUL026_1819	Monorail System	1	Mechanical	Kavita H	Waiting for DAP			21/06/2018	04/06/2018	09/06/2018	14/06/2018						
				Electrical	Amol Jagtap	Drawing Released			21/06/2018			14/06/2018				11/07/2018	11/07/2018	
May-18	NUL027_1819	Monorail System	1	Mechanical	Kavita H	Waiting for DAP			21/06/2018	04/06/2018	09/06/2018	14/06/2018						
				Electrical	Amol Jagtap	Drawing Released			21/06/2018			14/06/2018				11/07/2018	11/07/2018	
May-18	NUL028_1819	Monorail System	1	Mechanical	Kavita H	Waiting for DAP			21/06/2018	04/06/2018	09/06/2018	14/06/2018						
				Electrical	Amol Jagtap	Drawing Released			21/06/2018			14/06/2018				11/07/2018	11/07/2018	
May-18	WPL006_1819	Rail System		Mechanical	Kavita H		KOM PENDING											
				Electrical	Ashvini Nalawade													
Apr-18	JJL063_1718	Rail System	1	Mechanical	Kavita H	Drawing Released									28/05/2018	29/05/2018	29/05/2018	
				Electrical	Ashvini Nalawade	Drawing Released									25/04/2018	25/04/2018	25/04/2018	
Apr-18	P12L003_1819	Rail System	1	Mechanical	Vinod S	Drawing Released										12/05/2018	12/05/2018	
				Electrical	Ashvini Nalawade	Drawing Released												
May-18	JKJ003_1819	Jib Crane	1	Mechanical	Siddhant Shah		CO NOT CLEAR											
				Electrical	Ashvini Nalawade	Drawing Released										22/06/2018	22/06/2018	22/06/2018
Jun-18	M21H014_1819	Hoists		Electrical	Ashvini Nalawade		TECH SHEET NOT CLEAR											
Jun-18	P15L029_1819	Rail System	1	Mechanical	Kavita H	Waiting for DAP				16/06/2018	18/06/2018	16/06/2018						11/07/2018
				Electrical	Ashvini Nalawade													
Jun-18	CYK025_1819	SG EOT Crane	1	Mechanical	Raghavendra Kulkarni	Drawing Released												
				Electrical	Ashvini Nalawade	Drawing Released										19/06/2018	20/06/2018	19/06/2018
Jun-18	CYK026_1819	SG EOT Crane	1	Mechanical	Raghavendra Kulkarni	Drawing Released											15/06/2018	
				Electrical	Ashvini Nalawade	Drawing Released										19/06/2018	20/06/2018	19/06/2018
Jun-18	JKJ004_1819	Jib Crane	1	Mechanical	Siddhant Shah	Waiting for DAP	DAP 27 June		16/06/2018									
				Electrical	Ashvini Nalawade	NA			16/06/2018									
Jun-18	LEO019_1819	Structure	1	Mechanical	Siddhant Shah	Drawing Released												
				Electrical	Ashvini Nalawade	Drawing Released	INFORMED 22/06/2018											
Jun-18	TQK027_1819		1	Mechanical			KOM PENDING											
				Electrical			KOM PENDING											
Jun-18	BZK028_1819	SG EOT Crane	1	Mechanical	Dilip Lohar	Waiting for DAP	KOM 23 June			06/07/2018	06/07/2018	06/07/2018						
				Electrical	Ashvini Nalawade	Waiting for DAP	KOM PENDING					28/06/2018						
Jun-18	VCK029_1819	SG US Crane	1	Mechanical	Dilip Lohar	Drawing Released	KOM 25 June			01.07.2018		27/06/2018			07/07/2018	10/07/2018	11/07/2018	
				Electrical	Ashvini Nalawade		KOM 25 June			26/06/2018	27/06/2018	27/06/2018			07/07/2018	07/07/2018	07/07/2018	
Jun-18	VCK030_1819	SG US Crane	1	Mechanical	Dilip Lohar	Drawing Released	KOM 25 June			01.07.2018		27/06/2018			07/07/2018	10/07/2018	11/07/2018	
				Electrical	Ashvini Nalawade		KOM 25 June			27/06/2018	27/06/2018	27/06/2018						

[illegible]