

CO No.	Qty.	PO Value	Description	CO Date	Del. Date	Sales to Project Handover	KOM	Order Acceptance	Budget	Schedule/ Plan with Bottlenecks	Contract Review	Project Budget - Design Hrs.	Design& Project Hrs. Budgeted
S72H087_1718	2	560000	Hoist ST 3016-8 1/1	26-Mar-18	5-May-18	24-Apr-18	NA	25-Apr-18	P	As per OA	P	21-Apr-18	6
MDH001_1819	1	450000	1.6 Ton 6 Mtr. Height of Lift Stationary Single Hook Chain Hoist With Control	2-Apr-18	6-Jul-18	12-Apr-18	NA	13-Apr-18	23-Apr-18	As per OA	23-Apr-18	19-Apr-18	15
MFH003_1819	1	425000	2x 0.5T_4M HOL Twin hook Stationary Chain Hoist w/o control_VFD Suitable_GLJ8 Limit switch	2-Apr-18	6-Jul-18	12-Apr-18	16-Apr-18	13-Apr-18	23-Apr-18	As per OA	21-Apr-18, approval- 24-Apr-18	19-Apr-18	15
NTK002_1819	0.6	2768537.88	DGEOT 25/10 TON 29.5MTR SPAN 13.5MTR HOL(DH SC), BUSBAR 100AMP-90MTR WITH CC, LT RAIL-50X40-90MTR.	11-Apr-18	5-Jun-18	26-Apr-18	16-Apr-18	30-Apr-18	19-Apr-18	2-May-18	26-Apr-18, approval- 7-May-18	4-May-18	98
NTK003_1819	1	3550500	DGEOT 15/7.5 TON 29.5MTR SPAN 13.5MTR HOL	11-Apr-18	5-Jun-18	26-Apr-18	16-Apr-18	30-Apr-18	19-Apr-18	2-May-18	26-Apr-18, approval- 7-May-18	4-May-18	78
NTK004_1819	0.6	1698843.24	DGEOT 15/7.5TON 16MTR SPAN 13.5MTR HOL, BUSBAR 100AMP-90MTR WITH CC, LT RAIL 50X40-	11-Apr-18	5-Jun-18	26-Apr-18	16-Apr-18	30-Apr-18	19-Apr-18	2-May-18	26-Apr-18, approval- 7-May-18	4-May-18	78
PFH012_1819	1	379872	Twin Hook hoist STD 3010-8/2 2/2-2 E	8-May-18	10-Aug-18	15-May-18	NA	21-May-18	21-May-18	As per OA	21-May-18	15-May-18	6
VRK011_1819	2	6050000	DGEOT 10T, 21mtr span 7.5 mtr HOL with Busbar, CC, Anticollision, Load	9-May-18	2-Aug-18	21-Jun-18	14-May-18	22-Jun-18	15-May-18		28-Jun-18	15-May-18	76
CYK013_1819	2	2088000	SGEOT 5T 18mtr span 8mtr HOL	31-May-18	30-Jul-18	31-May-18	2-Jun-18	2-Jun-18	12-Jun-18	4-Jun-18	22-Jun-18	4-Jun-18	300
CYK014_1819	1	1024500	SGEOT 5T 18mtr span 8Mtr HOL	31-May-18	30-Jul-18	31-May-18	2-Jun-18	2-Jun-18	12-Jun-18	4-Jun-18	22-Jun-18	4-Jun-18	
CYK016_1819	1	1024500	SGEOT 5T 18mtr span 8mtr HOL	31-May-18	30-Jul-18	31-May-18	2-Jun-18	2-Jun-18	12-Jun-18	4-Jun-18	22-Jun-18	4-Jun-18	
CYK026_1819	1	1024500	SGEOT 5TON 18MTR SPAN 8 MTR HOL	31-May-18	31-Aug-18	31-May-18	2-Jun-18	2-Jun-18	12-Jun-18	4-Jun-18	22-Jun-18	4-Jun-18	
CYK012_1819	1	1368750	SGEOT 10T 18mtr span 8mtr HOL with	31-May-18	31-Aug-18	31-May-18	2-Jun-18	2-Jun-18	12-Jun-18	4-Jun-18	22-Jun-18	4-Jun-18	
CYK015_1819	1	1375500	SGEOT 10T 18mtr Span 8mtr HOL	31-May-18	31-Aug-18	31-May-18	2-Jun-18	2-Jun-18	12-Jun-18	4-Jun-18	22-Jun-18	4-Jun-18	
CYK025_1819	1	1375500	SGEOT 10TON 18MTR SPAN 8MTR HOL	31-May-18	31-Aug-18	31-May-18	2-Jun-18	2-Jun-18	12-Jun-18	4-Jun-18	22-Jun-18	4-Jun-18	
NUL007_1819	1	430120	DONGSON GUN RAIL SYSTEM	21-May-18	22-Aug-18	30-May-18	2-Jun-18	2-Jun-18		4-Jun-18		2-Jul-18	

NUL008_1819	1	430120	DONGSON GUN RAIL SYSTEM	21-May-18	22-Aug-18	30-May-18	2-Jun-18	2-Jun-18		4-Jun-18		2-Jul-18	
NUL009_1819	1	180000	DONGSON GUN RAIL SYSTEM	21-May-18	22-Aug-18	30-May-18	2-Jun-18	2-Jun-18		4-Jun-18		2-Jul-18	
NUL010_1819	1	128080	DONGSON GUN RAIL SYSTEM	21-May-18	22-Aug-18	30-May-18	2-Jun-18	2-Jun-18		4-Jun-18		2-Jul-18	
NUL011_1819	1	602080	DONGSON GUN RAIL SYSTEM WITH TELESC	21-May-18	22-Aug-18	30-May-18	2-Jun-18	2-Jun-18		4-Jun-18		2-Jul-18	
NUL012_1819	1	320120	DONGSON GUN RAIL SYSTEM WITH TELESC	21-May-18	22-Aug-18	30-May-18	2-Jun-18	2-Jun-18		4-Jun-18		2-Jul-18	
NUL013_1819	1	41600	DONGSON GUN RAIL SYSTEM	21-May-18	22-Aug-18	30-May-18	2-Jun-18	2-Jun-18		4-Jun-18		2-Jul-18	
NUL014_1819	1	149800	DONGSON GUN RAIL SYSTEM	21-May-18	22-Aug-18	30-May-18	2-Jun-18	2-Jun-18		4-Jun-18		2-Jul-18	
NUL015_1819	1	149800	DONGSON GUN RAIL SYSTEM	21-May-18	22-Aug-18	30-May-18	2-Jun-18	2-Jun-18		4-Jun-18		2-Jul-18	
NUL016_1819	1	306480	DONGSON GUN RAIL SYSTEM	21-May-18	22-Aug-18	30-May-18	2-Jun-18	2-Jun-18		4-Jun-18		2-Jul-18	
NUL017_1819	1	173280	DONGSON GUN RAIL SYSTEM	21-May-18	22-Aug-18	30-May-18	2-Jun-18	2-Jun-18		4-Jun-18		2-Jul-18	
NUL018_1819	1	859805	MONORAIL WITH INTERNAL BUSBAR & HOI	21-May-18	22-Aug-18	30-May-18	2-Jun-18	2-Jun-18		4-Jun-18		2-Jul-18	
NUL019_1819	1	859805	MONORAIL WITH INTERNAL BUSBAR & HOI	21-May-18	22-Aug-18	30-May-18	2-Jun-18	2-Jun-18		4-Jun-18		2-Jul-18	
NUL020_1819	1	535490	MONORAIL WITH INTERNAL BUSBAR & HOI	21-May-18	22-Aug-18	30-May-18	2-Jun-18	2-Jun-18		4-Jun-18		2-Jul-18	
NUL021_1819	1	403380	MONORAIL WITH INTERNAL BUSBAR & HOI	21-May-18	22-Aug-18	30-May-18	2-Jun-18	2-Jun-18		4-Jun-18		2-Jul-18	
NUL022_1819	1	2062540	MONORAIL WITH INTERNAL BUSBAR & HOI	21-May-18	22-Aug-18	30-May-18	2-Jun-18	2-Jun-18		4-Jun-18		2-Jul-18	
NUL023_1819	1	400000	MONORAIL WITH INTERNAL BUSBAR & HOI	21-May-18	22-Aug-18	30-May-18	2-Jun-18	2-Jun-18		4-Jun-18		2-Jul-18	
NUL024_1819	1	400000	MONORAIL WITH INTERNAL BUSBAR & HOI	21-May-18	22-Aug-18	30-May-18	2-Jun-18	2-Jun-18		4-Jun-18		2-Jul-18	
NUL025_1819	1	879980	MONORAIL WITH INTERNAL BUSBAR & HOI	21-May-18	22-Aug-18	30-May-18	2-Jun-18	2-Jun-18		4-Jun-18		2-Jul-18	
NUL026_1819	1	285500	MONORAIL WITH INTERNAL BUSBAR & HOI	21-May-18	22-Aug-18	30-May-18	2-Jun-18	2-Jun-18		4-Jun-18		2-Jul-18	
NUL027_1819	1	705400	MONORAIL WITH INTERNAL BUSBAR & HO	21-May-18	22-Aug-18	30-May-18	2-Jun-18	2-Jun-18		4-Jun-18		2-Jul-18	
NUL028_1819	1	484300	MONORAIL WITH INTERNAL BUSBAR & HOI	21-May-18	22-Aug-18	30-May-18	2-Jun-18	2-Jun-18		4-Jun-18		2-Jul-18	
VCK029_1819	2	1542000	SGUS 2T 6M Span 8M LT WITH BUSBAR,CC ,ANTI	12-Jun-18	10 wks	16-Jun-18	25-Jun-18	25-Jun-18	7-Jul-18	26-Jun-18		2-Jul-18	90
VCK030_1819	1	747500	SGUS 8MTR SPAN &8MTR L CAP1TON WITH	12-Jun-18	10 wks	16-Jun-18	25-Jun-18	25-Jun-18	7-Jul-18	26-Jun-18		2-Jul-18	90
KBH019_1819	2	260000	CHAIN HOIST---500KG,H.O.L.	2-Jul-18	7-Jul-18	6-Jul-18	NA	7-Jul-18		As per OA	14-Jul-18	13-Jul-18	20
G2H018_1819	1	1150000	4 TON HOIST HEIGHT - 3.5MTR LIFT MOTORISED	28-Jun-18	4-Oct-18	12-Jul-18		13-Jul-18		As per OA		13-Jul-18	50

39651183.12

